



Dart Hawkesbury
1270 Aberdeen St
Hawkesbury, ON
K6A 1K7
Canada

Tel (613) 632-5200

D4635-142
Job Sheet 167085-B



Part No: D4635-142

Job Qty: 1 ea

Part Name: Fwd Ceiling Replacement Panel Assembly, RH



Part Weight: 0 lbs

Status: Scheduled

Priority: Medium

Job Created: 10/24/17

Job Tracking No:

Due Date: 11/10/17

Created By: Mario Poulin

Type: SOLD

Description:

Ship Via:

Bill of Materials

Job Routing

Op No	Operation	Qty	Start Date	Due Date	Standard		Workcenter/Supplier	
					Setup hrs	Run Hrs	Workcenter / Supplier	Lead Time
90	Start up Operation	1 Ea		11/9/17	0.00	0.00	Start Up Small Fab	D.M.L 17-12-27
100	Small Fab	1 pcs		11/9/17	0.00	0.80	Small Fab	D.M.L 17-12-27
110	Small Fab	1 pcs		11/10/17	0.00	0.80	Small Fab	D.M.L 17-12-27
120	QC	1 pcs		11/10/17	0.00	0.00	QC5	
130	Packaging	1 pcs		11/10/17	0.00	0.00	Packaging3	
140	QC21-SA	1 Ea		11/10/17	0.00	0.00	QC21	

Part Op 100 - Pick Kit

Descriptions: 110 - Assemble as per Dwg D4635-142 Bond foam core to inside of panel 3M Scotch Weld 1300

Batch: _____ 1- Scuff bonding surface to eliminate in-perfections and increase bonding and clean with wash& wipe 2- Locate and glue down Channel Assy, angles, brackets, and mounting pads using 3M Plastic welder II.(see note 8) Batch # _____ Expiry Date _____ 3- Apply labels as per Dwg. and seal with 3M 3950 edge sealer(see note 9) Batch: _____

120 - QC5- Inspect part completeness to step on W/O

130 - Identify as per dwg & Stock Location: _____

140 - QC21- Final Inspection - Work Order Release

Job Allocations

Operation	Component Part	Required	Inventory	Allocated	Std Qty
90-Start up Operation	D4635-2 5026254	1	2	0	0
	D4669-1	2	27	0	0
	D4695-042 5022833	1	1	0	0
	D4732-3 5022832	1	4	0	0
	D4732-31 5022831	1	4	0	0
	D4732-35 5022830	1	5	0	0
	D4732-7 5022829	1	2	0	0
	D5022-1 5025238	1	4	0	0

Part Specifications

Specifications could not be found.

Plex 10/24/17 10:42 AM dart.poulin.mario

